

Department of Transportation

District 2 Transportation Status as of October 4, 2011



Cobb County...Expect the Best!

ENGINEERING – UNDER CONSTRUCTION

Cobb Parkway (Northgate Drive to Paces Mill Road)

- Project advertised September 30, 2011; bids are due October 21, 2011.
- The current construction duration is 30 months.
- Widen bridge to 6 lane divided.

Lower Roswell Road (East) (Davidson Road to Fulton County Line)

- Notice to Proceed to construction was issued on August 15, 2011.
- The improvements include 4-ft bike lanes on both sides, 5-ft sidewalk on the north side and 8-ft wide multi-use trail on the south side. Continuous two-way left turn lane from Davidson Road to Noble Oak Drive. Left turn lanes will be added to Hyde Road, Tally Green Drive, and Gold Branch Driveway (intersection with Ashforde Drive). A roundabout will be constructed at the intersection of Lower Roswell Road, Willeo Road, and Timber Ridge Road.
- The current construction duration is 18 months.
- Project website <http://dot.cobbcountyga.gov/lower-roswell/index.htm>

Johnson Ferry Road

- Widening from Columns Dr to Abernathy Rd and widening on Abernathy Rd from Johnson Ferry Rd to Roswell Rd.
- Contractor: C.W. Matthews
- Notice to Proceed 2/5/2010 **Completion Date 6/30/2012**
- GDOT Engineer – Steve Hubbard 404-326-5239

SR 120 (Roswell Rd)

- Widening from SR 120 Alt to Bridgegate Dr
- Contractor: Baldwin Paving
- Notice to Proceed 2/5/2010 **Completion Date 12/31/2012**
- GDOT Engineer – Mano Khoshnam 404-326-5190

East Cobb Trail Estension Phase I (Merchants Walk/Providence Road to Shady Hill Drive)

- Notice to Proceed to construction was issued on May 23, 2011.
- The current substantially complete date is December 16, 2011.

Cobb Galleria Streetscapes (Akers Mill to Cumberland Blvd.)

- Notice to Proceed to construction was issued on October 11, 2010.
- The current substantially complete date is December 21, 2011.

Interstate North Parkway Trail (Rottenwood Creek Trail (Bob Callan Trail) to Cochran Shoals)

- On October 25th Agenda to approve Summit Construction.
- The current construction duration is 9 months.



Akers Mill Road Pedestrian Improvements (Cumberland Pkwy to I-75 bridge)

- The County approved Johnson Landscaping on September 13, 2011.
- Awaiting GDOT NTP to construction.

Cumberland Pkwy/Paces Ferry Intersection Improvements

- Plans complete
- Advertise for construction on October 14, 2011.
- NTP for construction anticipated January 2012.

Cobb Parkway Streetscape Central (Akers Mill to Circle 75)

- Developing a Cobb Framework Agreement (CFA) between the County and CCID.
- Received bids on August 25, 2011.
- Bids have been sent to GDOT for approval.

ENGINEERING – DESIGN

I-285/Atlanta Road (Atlanta Road - Pine Street to Brownwood Lane; I-285 – Auxiliary lane between Atlanta Road and Paces Ferry Road)

- The concept and Interchange Modification Report (IMR) was approved by GDOT on October 15, 2010.
- Preliminary Field Plan Review was held March 22, 2011.
- Environmental (CE) approval expected from FHWA in November 2011.
- R/W acquisition expected to begin in Jan/Feb 2012
- Construction is scheduled to begin summer 2013.
- Project website <http://dot.cobbcountyga.gov/project-updates.htm#I285>

Cobb Pkwy (US 41) Widening & Trail – (CCID)

- New scope widens Akers Mill south to Paces Mill.
- Right of Way plans submitted to GDOT on September 16, 2011.
- Anticipating letting the project to construction in February 2013.

Windy Hill/Terrell Mill Connector (Windy Hill Road to Terrell Mill Road)

- Currently listed for funding thru TSPLOST.

Little Willeo Sidewalks (Johnson Ferry Road to Timber Ridge Drive)

- The environmental document was approved on April 26, 2011.
- Construction is scheduled to begin in January 2013.

Bob Callan LOOP Trail Phase 1 (Akers Mill between Mill Green and the Chattahoochee River)

- Waiting on FHWA to approve Environmental Document and GDOT to execute an encroachment permit
- Consultant is addressing back check and landscaping plan comments
- Construction is scheduled to begin in February 2012.

2011 TIER 1 SPLOST PROJECTS

- Windy Hill Road East (I-75 to Powers Ferry Road) – Access management; add median for safety and operational improvements. Consultant submitted preliminary plans to CCDOT on August 25, 2011.
- Windy Hill Road West (Cobb Parkway to I-75) - Widen; Access management; add median.
- Windy Hill Road (South Cobb Drive to Atlanta Road) – Joint project with Smyrna; Boulevard concept that includes widening, addition of medians and pedestrian improvements.
- Lower Roswell Road (Woodlawn Drive to Davidson Road) – Widen to add turn lanes, median, and access management.
- Woodland Brook Drive (Log Cabin Road to Paces Ferry Road) – Safety and Drainage improvements, including Brandy Station.
- Cobb Parkway at Windy Hill Road intersection improvements – addition/extension of turn lanes; includes concept development for grade separated interchange.
- Cooper Lake Road at King Springs Road – Intersection and turn lane improvements.
- Paper Mill Road (Sope Creek Elementary) – Add right turn lane and lengthen left turn lane on Paper Mill; add left turn at main driveway exiting the school.